D	A	Task Mode	Task Name	Baseline4 Start	Actual Start	Baseline4 Finish	Actual Finish
1		10%	Pre-Construction Phase	Wed 6/29/16	Wed 6/29/16	Thu 1/26/17	NA
2		mg.	Evaluation Performed	Wed 6/29/16	Wed 6/29/16	Mon 8/29/16	NA
3	~	100	Parking Garage	Wed 6/29/16	Wed 6/29/16	Fri 7/15/16	Fri 7/15/16
4	~	mg,	Pool	Tue 7/19/16	Tue 7/19/16	Tue 7/19/16	Tue 7/19/16
5	1	=	Pool Deck	Wed 7/20/16	Wed 7/20/16	Wed 7/20/16	Wed 7/20/16
6	~	100	Roof	Thu 7/21/16	Thu 7/21/16	Thu 7/21/16	Thu 7/21/16
7	1	100	Work Order #1 Swing Staging Balconies	Fri 7/29/16	Fri 7/29/16	Mon 8/29/16	Wed 8/24/16
8	~	-	Electrical Evaluation	Tue 8/9/16	Tue 8/9/16	Fri 8/12/16	Fri 8/12/16
9		m2	Reports Produced	Tue 8/30/16	Wed 8/24/16	Wed 11/9/16	NA
10		=,	40 Year Structural Compliance Report (When Required)	Wed 11/2/16	NA	Tue 11/8/16	NA
11		=	40 Year Electrical Compliance Report (When Required)	Wed 11/2/16	NA	Wed 11/9/16	NA
12		=3	Detailed Evaluation Report	Tue 8/30/16	Wed 8/24/16	Tue 9/20/16	NA
13		mg,	Engineer's Estimated Budget	Wed 9/7/16	NA	Tue 9/20/16	NA
14		-	Design and Specifications	Tue 8/23/16	NA	Thu 12/15/16	NA
15		=3	Plans	Wed 9/21/16	NA	Thu 12/15/16	NA
16		mc,	Finish Choices-e.g. Pavers	Tue 8/23/16	NA	Tue 9/20/16	NA
17		-	Specifications Excluding Final Finishes	Wed 9/21/16	NA	Tue 10/25/16	NA
18		100	Financing	Wed 9/21/16	NA	Thu 12/15/16	NA
19		mg.	Meeting to Inform Residence	Wed 10/12/16	NA	Wed 10/12/16	NA
20		mg,	Notification of Assessment Meeting	Thu 10/20/16	NA	Wed 11/9/16	NA
21		100	Assessment BOD Approval	Thu 11/10/16	NA	Thu 11/10/16	NA
22		mg,	Assessment Begins	Mon 11/28/16	NA	Mon 11/28/16	NA
23		mil.	Solicit Banks	Wed 9/21/16	NA	Tue 10/4/16	NA
24		-	Terms Sheet	Wed 10/5/16	NA	Thu 12/1/16	NA
25		100	Get Credit Line	Thu 12/15/16	NA	Thu 12/15/16	NA
26		1	Contractor Selection	Tue 8/30/16	NA	Thu 1/26/17	NA
27		-	Board Approval to Bid Restoration Work With Allowances Finishes	Wed 9/28/16	NA	Tue 10/4/16	NA
28		100	Contractors Bid Work	Wed 10/12/16	NA	Tue 11/8/16	NA
29		100	Spreadsheet Bids for Comparison	Wed 11/9/16	NA	Tue 11/15/16	NA
30		100	Qualify Bids	Wed 11/9/16	NA	Tue 11/15/16	NA
31		100	Contractor Interviews	Wed 11/9/16	NA	Tue 11/22/16	NA
32		100	Board Votes (1st Choice)	Wed 11/23/16	NA	Wed 11/23/16	NA
33		m 3	Draft Contract	Tue 8/30/16	NA	Tue 10/4/16	NA
34		-	Finalize Schedule of Values	Wed 11/16/16	NA	Thu 12/1/16	NA
35		=3	Negotiate Contract	Wed 11/9/16	NA	Thu 12/1/16	NA
36		-	Mobilization	Fri 1/13/17	NA	Thu 1/26/17	NA